

Board Report

Los Angeles County
Metropolitan Transportation
Authority
One Gateway Plaza
3rd Floor Board Room
Los Angeles, CA

File #: 2016-0657, File Type: Informational Report Agenda Number: 15.

FINANCE, BUDGET AND AUDIT COMMITTEE

SEPTEMBER 14, 2016

CONSTRUCTION COMMITTEE

SEPTEMBER 15, 2016

SUBJECT: FISCAL YEAR 2017 PROGRAM MANAGEMENT ANNUAL PROGRAM EVALUATION

(APE)

ACTION: RECEIVE AND FILE

RECOMMENDATION

RECEIVE AND FILE report on the first **Program Management Annual Program Evaluation (APE).**

ISSUE

In the Chief Executive Officer's January 2016 State of the Agency address, the Annual Program Evaluation (APE) was introduced as a priority initiative to evaluate Metro's Capital Program. Given the challenges of managing a multi-billion dollar capital program, a comprehensive review of the risks associated with the cost and schedules of the program is to be conducted on an annual basis. This report summarizes the results of the first APE initiative performed by Program Management.

DISCUSSION

Introduction of APE

The APE initiative is a comprehensive evaluation of Metro's Capital Program, including Transit, Highway, and Regional Rail projects. As part of the APE process, staff reviewed and updated project costs and schedule to current conditions and challenges. Any changes to project budgets/schedules and the reasons for the adjustments are to be reported to the Board annually for approval. In addition, APE serves as a project management tool bringing greater consistency, transparency, and discipline in project managers to better manage and deliver Board-approved projects. The APE is a dynamic tool, which is updated annually as projects move towards completion and any changes approved by the Board are incorporated.

FY2017 APE

For the FY2017 APE, Program Management focused on new and carry-over projects to FY2017 with project cost estimated at least \$5 million or greater. Program Management staff evaluated sixty-one

Agenda Number: 15.

projects, including 29 Transit projects, 25 Highway projects, and 7 Regional Rail projects (see Attachment A for a complete project listing) which total approximately \$11 billion.

Since many of Metro Transit projects are in construction or near completion, the major focus is on managing the projects within the Board-approved life-of-project (LOP) budgets and schedules established for these projects.

A summary of the potential adjustments to the Metro's Capital Program in FY17 is reported in the FY2017 Program Management APE presentation (Attachment A; pgs. 39-40).

FINANCIAL IMPACT

The FY17 Program Management APE report does not have any specific budgetary or financial impacts. The APE report serves as an annual and early notice instrument to assess the scope, cost and schedule risk items affecting the respective projects under the oversight of Program Management. Risk items affecting scope, cost and schedule are identified on a project by project basis within the APE Presentation (Attachment A).

Should any of the potential project risks affecting scope, cost and schedule parameters be realized, the Chief Program Management Officer and affected project staff will return to the Board with separate board report recommendations to address the identified risks and adjust the project element (s) of the Board adopted project parameters.

NEXT STEPS

Staff will manage to deliver projects on-time and within the Board-approved budgets. Staff will continue to provide the Board with monthly updates on the project status throughout the year. The next FY2018 Program Management APE report will be presented to the Board in Spring 2017.

ATTACHMENTS

Attachment A - Fiscal Year 2017 Program Management Annual Program Evaluation (APE) presentation

Prepared by: Brian Boudreau, Senior Executive Officer, Program Control (213) 922-2474

Reviewed by: Richard Clarke, Chief Program Management Officer, (213) 922-7557



Fiscal Year 2017 Program Management Annual Program Evaluation (APE)

Presentation Overview

- APE Purpose and Process
- Metro Capital Program Status
- Metro Capital Program Cost
- Adjustments for FY2017 APE
- Summary
- Next Steps



APE Purpose

- Annual evaluation of Metro's capital program
- Reporting to the Board any project budget and schedule changes, and reasons for the changes
- A project management tool bringing greater consistency, transparency, and discipline
- Facilitates financial planning




APE Process

- A review of project costs and schedule
- Update project capital cost estimates to current conditions, including price trends and changes
- Focus on budget to complete current project phase/milestone
- Include APE results in future fiscal year annual budget review and adoption by the Board



Project Management

One side of the triangle cannot be changed without affecting the others:




FY17 APE Scope

- Focus on 61 capital projects with total project cost greater than \$5M being managed by Program Management:
 - Major Transit Construction Projects 5 projects
 - Other Transit Capital Projects 24 projects
 - Regional Rail Projects 7 projects
 - Highway Program 25 projects
- Project budgets in the APE focus on authorized funding project amount

FY17 APE Scope

- In addition to the projects in APE, Program
 Management also manages/oversees an additional
 100+ projects
- In total, Program Management manages a volume of 160+ projects with a total authorized value at approximately \$12B
- Approximately \$11B projects are included in the FY17 APE review

FY17 APE Current Program: \$11 B





Metro Transit Program



Metro Transit Capital Projects

| Туре | Project Budget | # of Projects |
|-------------------------------|----------------|---------------|
| Major Transit Construction | \$6,839 | 5 |
| Other Transit Capital | \$748 | 24 |
| Rail Facilities Improvements | \$229 | 6 |
| Bus Facilities Improvements | \$218 | 10 |
| Wayside System | \$124 | 2 |
| Security/Safety | \$124 | 2 |
| Misc. Capital Projects | \$53 | 4 |
| Total Transit Capital Program | \$7,587 | 29 |



Metro Transit Capital Program Status

6 Projects Completed in FY2016

- Metro Blue Line Station Enhancements
 Project December 2015
- Division 13 Bus Operation & Maintenance Facility – January 2016
- Metro Rail Security Kiosks March 2016
- Metro Gold Line Foothill Extension March 2016
- Metro Red Line Universal City Pedestrian Bridge – April 2016
- Exposition Blvd Light Rail Transit Phase 2
 May 2016







Metro Transit Capital Program Status Con't

4 Projects Planned to Be Completed in FY17

- Metro Red Line to Orange Line Underpass at North Hollywood Station – July 2016
- Division 3 Master Plan Phase II-IV June 2017
- Fuel Storage Tank System Enhancements (FY15 FY17) June 2017
- Bus Facility Maintenance Improvements & Enhancements
 Phase I June 2017

Crenshaw/LAX Transit Project



Crenshaw/LAX Transit Project

Project Budget: \$2,058M Project Completion: October 2019

% Project Complete: 52%


Accomplishments:

Project at halfway mark

- Final design of base work is complete with only design continuing for change work
- Critical tunneling work commenced in late April and has entered the MLK Expo/Crenshaw Station site

- Track alignment changes to incorporate accommodations to not preclude a future LRT station at 96th Street results in changes to base scope, budget, and schedule
- Contractor's ability to meet the tunneling productivity level
- Timely resolution of merit and quantum for valid contractor claims
- Submittal and approval of a revised contractor's baseline schedule
- Resolution of potential betterments being considered by the City of LA
- Continuous efforts to meet community expectations

Regional Connector Transit Project



Regional Connector Transit Project

Project Budget: \$1,551.8 M Project Completion: July 2021

*Excludes planning and finance costs

% Project Complete: 23%


Accomplishments:

1st/Alameda Shoofly work completed on schedule

1st/Central Station Box fully excavated; permanent works now underway

- Obtaining continued City of LA support for, and approval of, the necessary traffic control and extended work hour permits to effectively work in a dense urban setting
- Continue to redefine schedule options to the extent possible as a result of early experienced delays due to utility relocation issues
- Conclusion of contractor negotiations on schedule recovery measures related to delayed utility relocations
- Safely prosecute underground construction across Alameda Street to facilitate placement, and launching of tunnel boring machine (TBM) and the timely excavation of the related TBM recovery shaft on Flower Street
- Defining current and projected cost trends into a revised cost at completion forecast; seek budget adjustments accordingly. This action is expected to be guided upon completion of FTA risk assessments

Westside Purple Line Extension Project



Westside Purple Line Extension Section 1

Project Budget: \$2,778.9M Project Completion: November 2023

(Excludes finance costs)

% Project Complete: 12%

Accomplishments:

FY16

 Awarded and Issued NTP for Design-Build Contract of Division 20 Maintenance-of-Way and Non-Revenue Vehicle Building 61S.

- AUR Contract Wilshire/Fairfax achieved substantial completion, ahead of schedule and within budget (second of three AUR contracts to have been completed).
- Completed all environmental property abatement/remediation along the Project alignment and gave access to all properties to the Tunnels, Stations, Trackwork, Systems and Testing Contractor.
- The planned 22-weekend closures began on June 10, 2016 for the installation of deck beams and concrete deck panels prior to the Wilshire/La Brea Station excavation under the temporary street decking.

FY17

- Complete final design on Division 20 Maintenance-of-Way and Non-Revenue Vehicle Building 61S and Westside Purple Line Extension Section 1 Design-Build contracts
- Wilshire/La Brea and Wilshire/Fairfax Stations installation of deck beams and concrete deck panels are planned to be completed. Wilshire/Fairfax Station excavation is planned to begin and Wilshire/La Brea Station excavation will near completion
- Site preparation work and construction mobilization activities have begun at the Wilshire/La Cienega Station. Installation of station piles are planned to begin and will near completion
- AUR Contract Wilshire/La Cienega is planned to achieve substantial completion, ahead of schedule and within budget (last of the three AUR contracts to complete)

Westside Purple Line Extension Section 2

Approved Budget through FY17: \$ 358.5 M

Working Project Estimate: \$ 2,410.5 M

(Excludes planning and finance costs)

Accomplishments:

- Received Proposals for Contract Management Support Services (CMSS) contract in April 2016, currently under evaluation, award anticipated October 2016
- Received Proposals for Design-Build contract in June 2016, currently under evaluation, award anticipated January 2017
- Began design of advanced relocation of utilities
- Construction of the telecom joint trench at Century City Constellation has begun
- Real Estate certifications and acquisitions are underway
- In August 2016, U.S. District Court issued final remedy ruling in the NEPA lawsuits brought by Beverly Hills. The judge declined to vacate FTA's approval of the project; FTA can execute an FFGA with Metro for the project. The judge is requiring that FTA prepare a Supplemental Environmental Impact Statement (FFGA), which Metro is preparing with FTA's guidance for completion in Spring 2017

Challenges/Risks:

Receive a FFGA and a Transportation Infrastructure Finance and Innovation Act (TIFIA) Loan

19 FY2017 APE

Project Completion: August 2025

Westside Purple Line Extension Section 3

Projected Budget through FY17: \$51.5M Project Completion: TBD

Working Project Estimate: TBD

Accomplishment:

 Advanced preliminary engineering and design of advanced relocation of utilities to advance the project delivery under Operation Shovel Ready Program of Projects

Challenge/Risk:

Project funding commitment

Patsaouras Plaza Busway Station

Project Budget: \$ 39.7 M Project Completion: December 2017

Accomplishments:

Completed final design

- Maintain Third Party cooperation review/approval, including Caltrans, to be consistent with project schedule
- DWP vault and conduit relocation.
- Utility relocation must be completed by August 2016 to avoid conflicts with foundation construction
- Budget impacts due to design changes or unforeseen underground conditions



Metro Blue Line Signal Rehabilitation Project

Project Budget: \$ 93.6 M Project Completion: August 2020

Accomplishments:

- Solicitation released in March 2016, design-build proposals due October 2016
- Secured additional funding from State Cap & Trade Transit and Intercity Rail Capital Program (TIRCP) for \$38.5 million

- Track allocations coordination with other projects/maintenance on Metro Blue Line
- Existing aged ductbank/conduits may require replacement
- Additional right-of-way needed for new Slauson Interlocking bungalow near 51st Street
- Meet December 2016 Cap & Trade deadline for funding
- Receiving technically acceptable competitive proposals



New train control



Project adds 6 Crossovers

Metro Red Line to Metro Orange Line North Hollywood Station West Entrance

Project Budget

\$ 23M

Project Completion: August 2016

Accomplishment:


 Project substantial completion in August 2016

Challenge:

Timely contract close-out



Highway Program





Highway Program Status Summary

(Measure R Funded)

| # | Project | Current Phase | Estimated Cost of Current Phase (\$mil.) | Phase Completion |
|----|---|---------------|--|---------------------|
| 1 | I-5 South - Alondra | Construction | \$114.07 | Completed |
| 2 | I-5 South – Valley View Interchange | Construction | \$631.12 | Feb 2020 |
| 3 | I-5 South – Shoemaker, Rosecrans, Bloomfield | Construction | \$188.22 | Aug 2017 |
| 4 | I-5 South – San Antonio, Imperial Hwy and Orr Day | Construction | \$323.29 | May 2018 |
| 5 | I-5 South – Florence | Construction | \$211.67 | Sep 2019 |
| 6 | I-5 South - Carmenita Interchange | Construction | \$419.88 | Dec 2018 |
| 7 | I-5 North - HOV from SR 118 to SR 170 | Construction | \$219.49 | Completed |
| 8 | I-5 North - HOV from SR 170 to North of Buena Vista | Construction | \$94.72 | Completed |
| 9 | I-5 North – North of Buena Vista to South of Magnolia Blvd | Construction | \$402.38 | Jan 2020 |
| 10 | I-5 North - Magnolia Blvd to SR 134 | Construction | \$137.37 | Dec 2018 |

Highway Program Status Summary (Measure R Funded)

| # | Project | Current Phase | Estimated Cost of Current Phase (\$mil.) | Phase Completion | |
|----|--|--|--|---------------------|--|
| 11 | I-5 North HOV Project SR 14 to Parker Road | Plan, Specification & Estimate (PS&E) | \$31.0 | Jul 2018 | |
| 12 | Interstate 605 Corridor Hot Spots – I-605/I-5 Interchange Improvement | Project Approval / Environmental Document (PAED) | \$20.84 | Mar 2019 | |
| 13 | Interstate 605 Corridor Hot Spots – I-605/SR 60 Interchange Improvement | PAED | \$30.0 | Feb 2020 | |
| 14 | Interstate 605 Corridor Hot Spots – I-605/SR 91 Interchange Improvement | PAED | \$7.8 | May 2019 | |
| 15 | Interstate 605 Corridor Hot Spots – I-710/SR 91 Interchange Improvement | Project Study Report / Project Development Support (PSR/PDS) | \$2.6 | June 2017 | |
| 16 | Interstate 405 Crenshaw Blvd On and Off Ramp Improvements | PS&E | \$10.3 | Aug 2016 | |
| | Interstate 405 and I-110 Aux Lane from SR 91 to Torrance Blvd | PS&E | \$9.0 | Jul 2017 | |
| 18 | SR 138 I-5 to SR 14 | PAED | \$25.0 | Apr 2017 | |
| 19 | I-710 South | PAED | \$91.0 | Sep 2018 | |
| 20 | I-710 South Early Action Projects - Soundwall Projects (3 locations) | PS&E | \$12.7 | Nov 2017 | |
| | Sub | \$2,982.45 | | | |

Highway Program Status Summary (Non-Measure R Funded)

| # | Project | Current Phase | Estimated Cost of Current Phase (\$mil.) | Phase Completion |
|----|--|---------------|--|---------------------|
| 21 | I-10 HOV from Citrus Avenue to SR 57 | Construction | \$264.4 | Nov 2021 |
| 22 | I-10 HOV from Puente Avenue to Citrus Avenue | Construction | \$195.6 | Apr 2019 |
| 23 | SR 57 and SR 60 Mixed Flow Interchange ** (Eastbound and Westbound flyover off-ramp to Grand Ave, Eastbound on-ramp SR-60) | PS&E | \$13.0* | Dec 2019 |
| 24 | SR 71: Interstate 10 to Mission Blvd ** | PS&E | \$11.0* | Nov 2026 |
| 25 | SR 71: Mission Blvd to Rio Rancho Road ** | PS&E | \$13.0* | Dec 2019 |
| | Subtotal Non-Measure R Funded Highway Projects | | \$497 | |
| | Total Highway Program | | \$3,479.45 | |

^{*} Initial Budget Estimate is through completion of Design

^{**} These are projects with completed PAED and in Approved 2009 LRTP and 2014 SRTP

I-605 "Hot Spots"

Approved budget: \$61.24 M

Estimated Cost to Complete Phase: \$61.24 M


Accomplishments:

- Aggressive contract starts:
 - 605/5 PAED awarded December 2015
 - 710/91 PSR-PDS awarded December 2015
 - 605/91 PAED awarded May 2016
 - 605/60 PAED awarded June 2016
- Effective coordination of all contracts

Challenges/Risks:

- Funding to advance projects to design and construction
- Strategy to resolve: Considering breaking down the mega projects to smaller fundable projects with independent utility and sustainability

Note: Project costs, schedules, milestones, and delivery plans are on project-by-project basis.



I-710 South


Approved Budget: \$91.0 million

Estimated Cost to Complete Phase: \$91.0 mil

Accomplishments:

- On schedule
- Conducting additional studies as directed by the Board
- Strong collaborative work with the local agencies, communities, and Metro Board members in addressing community concerns
- Pursuing early action projects during the development of the corridor environmental documents

- Funding to pursue design and construction of the proposed improvements
- Strategy to resolve: Pursuing implementation of early action projects with independent utility and sustainability.



I-5 North HOV: SR 14 to Parker Road


Approved Budget: \$31.4 M

Estimated Cost to Complete Design: \$31 M

Accomplishments:

- Award of consultant services contract in May 2016 to complete final design
- Agreement with the consultant to complete final design in 30 months

- Funding for construction
- Coordination with Caltrans pavement rehabilitation project.







I-5 South: Orange County Line to I-605

Project Managed by Caltrans:

- Approved budget: \$1,888.25 M
- Estimated Cost to Complete Construction: TBD


Accomplishments:

Effective coordination of all contracts:

- Alondra Blvd Completed and Open to traffic
- Valley View Avenue Construction begin summer 2016
- Rosecrans Avenue Construction in progress
- Imperial Highway Construction in progress
- Florence Avenue Construction in progress
- Carmenita Interchange Construction in progress

Challenges/Risks:

- Extensive utility and ROW relocation
- Different soil condition encountered on site for the piles
- Railroad work
- Working proactively with Caltrans to manage contingency





I-5 North: SR 118 to SR 134

Project Managed by Caltrans:


- Approved budget: \$853.96 M
- Estimated Cost to Complete Construction: TBD

Accomplishments:

Effective coordination of all contracts

- SR118 to SR170 Completed and Open to traffic
- SR170 to North of Buena Vista Completed and Open to traffic
- North of Buena Vista to Magnolia Blvd including Empire Blvd Interchange – Construction in progress
- Magnolia Blvd to SR 134 Construction in progress

- Girder manufacturing delay (Segment 4)
- Utility relocation/ Railroad work changes (Seg. 3)
- Survey work related to roadway and structures (Seg.4)
- LA River Bridge construction requires significant changes to avoid working on the River bed. (Seg. 4)
- Working proactively with Caltrans to manage contingency



Regional Rail Program



Regional Rail Program Summary

| # | Project | Current Phase | Estimated Cost of Current Phase (\$mil.) | Phase Completion |
|---|--|--|--|--|
| 1 | LINK Union Station (Southern California Regional Interconnector Project) | Environmental & PE | \$55 | March 2018 |
| 2 | Bob Hope Airport Metrolink Station Pedestrian Bridge Project | Environmental & 90% Design | \$4 | June 2017 |
| 3 | Bob Hope Airport/Hollywood Way Metrolink Station Project | Construction | \$15 | Anticipated Construction to begin Nov 2016 |
| 4 | Doran Street and Broadway/Brazil Safety and Access Project | Environmental/100% PE Design | \$10 | December 2018 |
| 5 | Brighton to Roxford Double Track Project | Environmental; Plan, Specification & Estimate | \$15 | October 2018 |
| 6 | Rosecrans/Marquardt Grade Separation Project | Environmental; Plan, Specification & Estimate; Real Estate Acquisition | \$85 | June 2019 |
| 7 | Lone Hill to CP White Double Track Project | Environmental & 30% PE | \$5 | June 2017 |
| | | Total Regional Rail Program | \$189 | |

Bob Hope Airport/ Hollywood Way Metrolink Station

Project Budget: \$15M Project Schedule: Anticipate Construction to begin November 2016

Accomplishments:

100% design complete

- Airport committed to providing courtesy shuttle service between Station and Airport
- Invitation for bids for construction was issued in August 2016

- To arrange short term, long term parking solution with the City of Burbank
- To establish Operating & Maintenance (O&M) Plan with the Bob Hope Airport, City of Burbank, and City of Los Angeles
- City of Burbank requested design revisions to accomplish a more cost-effective O&M
- Potential closure of Sun Valley Station (within 2 miles of Bob Hope Station) to be determined



Rosecrans/Marquardt Grade Separation Project

Estimated Cost: \$85 M Phase Completion: June 2019

Environmental/PS&E: \$12M

Real Estate Acquisition, Third Party: \$73M

Construction: TBD

Accomplishments:

Alternative #2 Offset overpass with connector roads was approved by Santa Fe Springs

City Council and the Metro Board

 Environmental documentation obtained CEQA clearance

Completed 35% Design

- Multi-agencies cooperation and approval process
- Minimize traffic impacts during construction
- Constraints at Coyote Creek
- Diagonal rail crossing at a busy intersection may be a potential risk
- Securing multi-agency funding for construction



Link Union Station (US)

Estimated Cost to Complete Environmental/PE: \$55M

Environmental/PE Completion Date: March 2018

Accomplishments:

- Commitment of \$15M California High Speed Rail funding
- Environmental Design accommodated High Speed Rail and integrated passenger concourse

- Securing funding for construction
- Interface with High Speed Rail



FY17 APE Summary

- New Project with Planned Adoption of Life-of-Project Budget
 - Westside Purple Line Extension Section 2 Project (separate board action)
- Existing Project with Planned Adjustments to Approved Budget
 - Div. 20 Portal Widening and Turnback Facility Design (separate board action)
- Existing Projects with Potential Adjustments to LOP Budget
 - Regional Connector Transit Project
 - Crenshaw/LAX Transit Project
 - I-5 South: Orange County Line to I-605
 - I-5 North: SR 118 to SR 134

Next Steps

- Project Managers to manage project scope, budget, and schedule for quality, on-time and within budget delivery
- To present project-specific LOP budget for Board review/adoption
- Seek additional revenue sources needed to fulfill funding commitment required to build and deliver projects
- Begin FY18 Program Management APE process in Fall 2016 and report to the Board in Spring 2017



Appendix: Project Listing by Type

| TRANSIT CAPITAL PROJECTS WITH TOTAL PROJECT COSTS > \$5 M | ТҮРЕ | LOP BUDGET (\$ MIL.) |
|--|------------------------------------|-------------------------|
| 1 BRT Freeway Station Sound Enclosure | Bus Facilities Improvements | \$5.8 |
| ² Fuel Storage Tank System Enhancements (FY15 - FY17) | Bus Facilities Improvements | \$6.5 |
| 3 Metro Silver Line Improvements & Upgrades | Bus Facilities Improvements | \$7.8 |
| 4 Division 3 Master Plan Phases II-IV | Bus Facilities Improvements | \$13.2 |
| 5 Division 1 Improvements | Bus Facilities Improvements | \$20.9 |
| 6 Bus Facility Maintenance Improvements & Enhancements Phase II | Bus Facilities Improvements | \$20.9 |
| 7 Bus Facility Maintenance Improvements & Enhancements Phase I | Bus Facilities Improvements | \$21.2 |
| 8 Bus Facilities Maintenance & Improvement - Phase III | Bus Facilities Improvements | \$21.7 |
| 9 Patsaouras Plaza Bus Station Construction | Bus Facilities Improvements | \$39.8 |
| 10 El Monte Busway & Transit Center Expansion | Bus Facilities Improvements | \$60.1 |
| | Bus Facilities Improvements Total | \$217.8 |
| 11 Westside Purple Line Extension Section 1 Project | Major Construction | \$2,778.9 |
| 12 Westside Purple Line Extension Section 2 Project | Major Construction | \$395.3 |
| 13 Westside Purple Line Extension Section 3 Project | Major Construction | \$55.5 |
| 4 Regional Connector: Construction | Major Construction | \$1,551.8 |
| 5 Crenshaw/LAX Light Rail Transit: Construction | Major Construction | \$2,058.0 |
| | Major Construction Total | \$6,839.5 |
| 16 Patsaouras Bus Plaza Paver Retrofit | Misc. Capital Projects | \$9.1 |
| 17 Division 20 Portal Widening Turnback Facility Design | Misc. Capital Projects | \$3.5 |
| 18 Division 22 Paint And Body Shop | Misc. Capital Projects | \$11.0 |
| 19 Metro Red Line University City Pedestrian Bridge | Misc. Capital Projects | \$29.6 |
| | Misc. Capital Projects Total | \$53.2 |
| 20 Southwestern Maintenance Yard | Rail Facilities Improvements | \$157.0 |
| 21 Systemwide Elevator Installations (Vertical Systems) | Rail Facilities Improvements | \$8.0 |
| 22 LRT Freeway Stations Sound Enclosures | Rail Facilities Improvements | \$8.6 |
| Metro Red Line Civic Center Station Escalator/Elevator Modernization | Rail Facilities Improvements | \$12.0 |
| Metro Red Line Escalator Replacement/Modernization | Rail Facilities Improvements | \$20.8 |
| Metro Red Line to Orange Line North Hollywood Station West Entrance | Rail Facilities Improvements | \$23.1 |
| <u> </u> | Rail Facilities Improvements Total | \$229.5 |
| Metro Gold Line I-210 Barrier Replacement Phase I | Security/Safety | \$11.1 |
| Metro Emergency Security Operations Center | Security/Safety | \$112.7 |
| | Security/Safety Total | \$123.8 |
| Metro Blue Line Pedestrian Safety Enhancement at Grade Crossings | Wayside Systems | \$30.2 |
| Metro Blue Line Signal System Rehabilitation | Wayside Systems | \$93.6 |
| | Wayside Systems Total | \$123.8 |
| | TRANSIT CAPITAL TOTAL | \$7,587 |

^{*} Based on FY17 approved budget, LOP to be established

^{**} Based on projected budget through FY17 non-accelerated schedule

^{***} This is the approved budget to complete preliminary engineering. A separate report to the Board later this calendar year is planned to request budget adjustment.

^{****} Design LOP budget approved for risk assessment study, environmental clearance and final design

Appendix: Project Listing by Type

| HIGHWAY | ТҮРЕ | CURRENT ESTIMATE |
|--|-----------------------------------|------------------|
| | | (\$ MIL.) |
| 1 I-5 South – Alondra | Measure R Highway Capital Project | \$114.1 |
| 2 I-5 South – Valley View Interchange | Measure R Highway Capital Project | \$631.1 |
| 3 I-5 South – Shoemaker, Rosecrans, Bloomfield | Measure R Highway Capital Project | \$188.2 |
| 4 I-5 South – San Antonio, Imperial Hwy and Orr Day | Measure R Highway Capital Project | \$323.3 |
| 5 I-5 South – Florence | Measure R Highway Capital Project | \$211.7 |
| 6 I-5 South – Carmenita Interchange | Measure R Highway Capital Project | \$419.9 |
| 7 I-5 North – HOV from SR 118 to SR 170 | Measure R Highway Capital Project | \$219.5 |
| 8 I-5 North – HOV from SR 170 to North of Buena Vista | Measure R Highway Capital Project | \$94.7 |
| 9 I-5 North – North of Buena Vista to South of Magnolia Blvd | Measure R Highway Capital Project | \$402.4 |
| 10 I-5 North – Magnolia Blvd to SR 134 | Measure R Highway Capital Project | \$137.4 |
| 11 I-5 North HOV Project | Measure R Highway Capital Project | \$31.0 |
| 12 Interstate 605 Corridor Hot Spots – I-605/I-5 Interchange Improvement | Measure R Highway Capital Project | \$20.8 |
| 13 Interstate 605 Corridor Hot Spots – I-605/SR 60 Interchange Improvement | Measure R Highway Capital Project | \$30.0 |
| 14 Interstate 605 Corridor Hot Spots – I-605/SR 91 Interchange Improvement | Measure R Highway Capital Project | \$7.8 |
| 15 Interstate 605 Corridor Hot Spots – I-710/SR 91 Interchange Improvement | Measure R Highway Capital Project | \$2.6 |
| 16 Interstate 405 Crenshaw Blvd On and Off Ramp Improvements | Measure R Highway Capital Project | \$10.3 |
| 17 Interstate 405 and I-110 Aux Lane from SR 91 to Torrance Blvd | Measure R Highway Capital Project | \$9.0 |
| 18 SR 138 I-5 to SR 14 | Measure R Highway Capital Project | \$25.0 |
| 19 I-710 South | Measure R Highway Capital Project | \$91.0 |
| 20 I-710 South Early Action Projects - Soundwall Projects (3 locations) | Measure R Highway Capital Project | \$12.7 |
| | Measure R Highway Total | \$2,982.5 |
| 21 I-10 HOV from Citrus Avenue to SR 57 | Other Highway Projects | \$264.4 |
| 22 I-10 HOV from Puente Avenue to Citrus Avenue | Other Highway Projects | \$195.6 |
| 23 SR 57 and SR 60 Mixed Flow Interchange | Other Highway Projects | \$13.0 |
| 24 SR 71: Interstate 10 to Mission Blvd | Other Highway Projects | \$11.0 |
| 25 SR 71: Mission Blvd to Rio Rancho Road | Other Highway Projects | \$13.0 |
| | Other Highway Total | \$497.0 |
| | HIGHWAY PROGRAM TOTAL | \$3,479.4 |

| | REGIONAL RAIL | ТҮРЕ | CURRENT ESTIMATE |
|---|--|-----------------------|------------------|
| , | The Late of Courts of | Desired Bell | (\$ MIL.) |
| 1 | Link Union Station | Regional Rail | \$55 |
| 2 | Bob Hope Airport Metrolink Station | Regional Rail | \$15 |
| 3 | Bob Hope Airport Pedestrian Bridge | Regional Rail | \$4 |
| 4 | Brighton to Roxford Double Track | Regional Rail | \$15 |
| 5 | Doran St Grade Separation | Regional Rail | \$10 |
| 6 | Lone Hill to White - Env & 30 % Design | Regional Rail | \$5 |
| 7 | Rosecrans Marquardt Grade Separation | Regional Rail | \$85 |
| | | REGIONAL RAIL PROGRAM | \$189 |
| | | TOTAL | |