



---

File #: 2020-0579, File Type: Oral Report / Presentation

Agenda Number: 49.

---


**REGULAR BOARD MEETING  
AUGUST 27, 2020**

**SUBJECT: UPDATE ON CRENSHAW/LAX PROJECT**

**ACTION: ORAL REPORT**

**RECOMMENDATION**

RECEIVE oral report on Crenshaw/LAX Project.



---

Phillip A. Washington  
Chief Executive Officer

# Next stop: more rail.

CRENSHAW/LAX TRANSIT PROJECT



**Board Meeting – Crenshaw/LAX  
Community Outreach**

Metro

August 27, 2020



# Community Outreach and Engagement

- **Direct Outreach to Area Stakeholders**
  - Door-to-door distribution of construction notice to business owners and residents within ¼ mile
  - Electronic notification of construction notice via emails to project stakeholder list and postings on project website, social media, and NextDoor.com
  - Construction mitigation support to businesses via Eat Shop Play campaigns and signage
  - Stakeholder engagement with faith-based organizations and first responders
- **Briefings:**
  - City Council Districts (concurrence for closures granted)
  - Cities of Los Angeles and Inglewood
  - Neighborhood Council
  - Community Leadership Council
- **Community Construction Update Meeting (virtual):**
  - September 23, 2020

# Street Closures



**Park Mesa Heights**  
Partial Street Closure at  
Crenshaw Blvd. and 54<sup>th</sup> St.

# Anticipated Remaining Full Street Closures

## Description

### **Park Mesa Heights Crossings & Intersections**

Complete roadway repairs, pave cross streets, and pave intersections (48<sup>th</sup> St, 50<sup>th</sup> St, 52<sup>nd</sup> St, 54<sup>th</sup> St, 57<sup>th</sup> St, 59<sup>th</sup> St, at the intersections of Crenshaw Bl)

### **Slauson Crossing & Intersection**

Complete roadway repairs, and paving Slauson intersection at the intersection of Crenshaw Bl

### **Crenshaw Bl Cut & Cover Structures**

Complete final paving lift (Expo, MLK, Vernon Stations; UG-3 & UG-4)

### **Redondo Bl, West Bl, High St, Locust St**

Complete final paving adjacent to West and La Brea Stations

### **La Cienega Bl**

Full depth roadway paving at Florence Ave

### **104<sup>th</sup> St at Aviation Bl**

LADWP power utility protection

### **Imperial Highway at Aviation Bl**

Lower roadway profile and paving

# Banners – Leimert Park Station



## Banners

Banners Installed at Leimert Park Station

# Banners – Leimert Park Station

## Banners

Banners Installed at Leimert Park Station



# Banners – Leimert Park Station

## Banners

Banners Installed at Leimert Park Station





# Banners – Leimert Park Station

## Banners


Banners Installed at Leimert Park Station



# Banners – Expo Crenshaw Station

## Banners

Banners Installed at Expo/Crenshaw Station



# Banners – Expo Crenshaw Station

## Banners

Banners Installed at Expo/Crenshaw Station



# Banners – Expo Crenshaw Station

## Banners

Banners Installed at Expo/Crenshaw Station



# Banners – Expo Crenshaw Station

## Banners

Banners Installed at Expo/Crenshaw Station



# Banners – Expo Crenshaw Station

## Banners

Banners Installed at Expo/Crenshaw Station




# Banners – Expo Crenshaw Station

## Banners

Banners Installed at Expo/Crenshaw Station



# Business Solution Center (BSC)



## BSC Business Resources:

- Hands-on business development
- Expert business advice and coaching
- Technical assistance
- Referrals to technical experts

## BSC Program Statistics (from December 2014 – July 2020):

- Number of businesses Contacted: 474
- Number of business Intakes/Assessments: 363
- Total Number of Clients Served: 341
- Number of referrals: 1,145



# Business Interruption Fund (BIF)

## BUSINESS INTERRUPTION FUND



### Total Awards to Date

Grants awarded	704
Grant value	\$17,269,476.87
Business count	223

Status as of 8/19/20

# Next stop: more rail.

CRENSHAW/LAX TRANSIT PROJECT



**Board Meeting Update**

Metro

August 27, 2020



# Budget / Schedule

## ◆ BUDGET

	<u>Current</u>	<u>Forecast</u>
TOTAL COST	\$2,148M	\$2,148M

## ◆ SCHEDULE

	<u>Current</u>	<u>Forecast</u>
REVENUE OPERATION	May 2021	May 2021

- Overall Project Progress is 96.1% complete.
- Contractor continues rework for trackwork and underground stations conduits.
- Contractor continues work at all stations and street work restoration/landscaping across Project.
- Concerned that contractor is not applying sufficient work force to complete their remaining work and their systems testing by December 2020.



Excavating/removing section of pavement for restoration on southbound Crenshaw Blvd and 54th St.



Continue installing supports and fixtures for the crossover lighting at the invert level of Expo/Crenshaw Station.



# Street Closures



**Park Mesa Heights**  
Partial Street Closure at  
Crenshaw Blvd. and 54<sup>th</sup> St.

# Train Testing (La Brea Bridge)



**Train Testing at La Brea Bridge (Downtown Inglewood)**

# Train Testing (405 Bridge)



# Critical Work – System Testing



**Expo Station**  
Subcontractor Performing  
Continuity Test

08/10/2020 10:41

# Critical Work – System Testing



**Expo Station**  
Subcontractor Performing Troubleshooting  
for Local Control Panel (LCP)



# Critical Work – System Testing



**Westchester – Veterans Station**  
Subcontractor Performing Public  
Address (PA) Sound Level LFAT

07/28/2020 09:43

# Critical Work – Station Finishes



**Expo Station**  
Palm Tree Planting

# Critical Work – Street Restoration



**Park Mesa Heights**  
Excavating Pavement for  
Restoration at Rail Crossings

# Challenges

- Target Contractor Handover Date of December 2020
- Significant Volume of Complex Testing
- Technical Difficulties
- Lack of Resources
- Repairs of Deficient Work